

Silver Oak Custom Homes, Inc.
Tentative Schedule as of 9/19/06

%		136 (Bsmt)		137		138			
		Mar	23	May	1	June	16		
	Temp Power / Schultzy								
	Stake Out - Excavation								
	Footings - Foundation								
	Post & Beam								
	Plumbing Rough In								
15%	Sewer - Water- Drain Tile								
	Heating Rough In								
	Inspections - Backfill								
	Framing								
	Plumbing - 2nd Rough In								
35%	Windows & Exterior Doors								
	Heating Top Out								
	Masonry Veneer								
	Fireplace								
	Roof								
	Gutters								
	Pour Garage Floor								
	Electrical Rough In								
	Siding - Low Voltage					Sept	25		
	Inspections -Set Down Spouts			Sept	20		29		
	Perm. Power - Measure Cabinets					Oct	2		
	Insulate Sidewalls & Crawl				22		3		
50%	Cover Inspection				25		6		
	Wallboard				27		11		
	Garage Doors			Oct	5	Nov	1		
	Concrete Flatwork								
	Insulate Ceiling				16	Oct	31		
	Interior Wall and Ceiling Paint				12	Nov	2		
	Hardwood				16		6		
70%	Underlayment - Wonderboard				18		8		
	Install Finish Material				23		13		
	Install Cabinets				24		15		
	Paint & Stain	Oct	4	Nov	20	Dec	11		
	Granite	Nov	13	Dec	18	Jan	8		
	Tile & Countertops		13		18		8		
	Deliver Lights & Appliances		30		28		29		
80%	Plumbing Finish	Dec	11	Jan	3		24		
	Electrical Finish	Nov	29	Dec	29		24		
	Sand & Stain Hardwood Floors	Dec	20	Jan	4				
	Finish Carpentry		26		8				
	Heat Finish		22		8				
	Low Voltage Finish - Inspection		25		10				
	Mirrors & Shower Doors		18	Dec	29				
	Bath Hardware - Preclean		27	Jan	11				
90%	Wallcoverings		28		15				
	Carpet	Jan	2		17				
	Janitorial - Final Inspection		3	Jan	8				
	Paint Touch-up		3						
	Final Hardwood Floor Finish		4		19				
	Walk-thru / Occupancy		6		21				